

Type in all required fields / Click to check all boxes

Dealer Number	Vehicle Identification Number (VIN)	
Technician / Assembler	Engine ID Number	
Year / Model	Mileage	

VEHICLE ASSEMBLY:

Battery (Fill / 2hr stand time / Charge 8 hours minimum) Assembled/Charged/Installed	Safety Harness / Safety Net Installation (if equipped) - Verified	
Tire Air Pressure - Verified	Dashboard - Set Clock/Check function	
Grease Points (A-Arms, Ball Joints, Driveshafts, etc.) - Lubricated	Lighting and Brake Light(s) Operational - Verified	
Engine Oil Level - Verified	Controls and Control Switches function (main on-off/horn / stop switch, etc.) - Verified	
Engine Coolant Level(s) - Verified	Accessories (winch, remote, etc. if equipped) - Installed / Verified	
Brake System - Brake Rotors - Clean off rust inhibitor Fluid Reservoir Level(s)- Verified	Tool Kit, Owner's Manual and Tire Pressure Gauge - Verified	
Front Gear Case Oil Level - Verified	Suspension Preload / Shock Dampen Settings (if equipped) - Verified	
Rear Gear Case Oil Level - Verified	Transmission Oil Level (1000/800XC only) - Verified	
Visual check of hose routings - Verified	Mandatory Warranty Bulletins Applied - Verified	

CRITICAL FASTENER CHECK:

A-Arm fasteners - Verified	Г	Tie Rod / Ball Joint fasteners - Verified	
Shock Mount fasteners - Verified		Wheel / Hub Nut fasteners - Verified	
Brake Caliper Mount fasteners - Verified		Safety component fasteners (If equipped) - Verified	
Steering Wheel / Handlebar fasteners - Verified		ROPS fasteners (If equipped) - Verified	

OPERATIONAL TEST:

89 minimum octane unleaded fuel (optional) added	Steering function	
Engine start and run	2WD/4WD/4WD-LOCK function	
Throttle function	Speedometer and Speed Limiter function (Reverse and 4WD-Lock)	
Transmission / All shift functions (H/L/N/R/P)	Post-Operation Check - Cooling fan function ok / Fluid levels ok / Suspension settings ok	
Brake function - Test / Perform brake pad burnish	Hang Tags / Tool Kit / Owners Manual - Verify installed	
Parking Brake function (if equipped)	Clean and detail	

I verify that Page 1 of 2 has been completed.	
---	--



Type in all required fields / Click to check boxes

CUSTOMER WALK-AROUND:

Starting the vehicle			
Lights operation			
Brake operation			
Shifting the transmission / Customer advised on proper CVT and Low Gear operation			
Suspension preload setting/damping adjustment (if equipped)			
Vehicle Features Overview (as necessary: EPS, tilt steering, dump box, dashboard/button functions, etc.)			
Winch / Remote Control operation (if equipped)			
Checking the priority maintenance items (air filter, coolant, oil, grease locations)			
Checking the vehicle fluid levels (front/rear differentials, transmission, brake system, etc.)			
Checking tire pressure			
Electrical - Fuse and Relay locations			
Customer has been shown access panel removal/installation (example: hood, side panel, air filter)			
Customer has been advised on proper storage and trailering of the vehicle			
Customer has been shown CFMOTO Owner's Manual, Maintenance Schedule, Warranty Terms and Conditions			
Customer has been offered ATV safety training (if applicable)			
Dealer Sign-Off: Dealer verifies that Pre-Delivery Inspection Checklist pages 1 and 2 have been completed. The vehicle is ready for sale.			
Customer Sign-Off:			
I accept the vehicle operational and cosmetic condition.	ļ		

PRINT >

RESET > **FORM**